

**GOVERNMENT OF ANHDRA PRADESH
ABSTRACT**

PMGSY- Phase VIII –West Godavari District Package No. AP VIII - 2210 – Providing BT surface to the road from Puliramanna Gudem to Munjuluru in West Godavari District – Granting post facto Extension of Agreement Time for a period of 152 days without penalty – Orders – Issued.

PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 596

Dated 15-04-2011.
Read the following:-

- 1) G.O.Rt.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W10/DEE.II/ WG/PR Gudem/09, Dated. 05.02.2011.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby granted post-facto Extension of Agreement Time upto 31-3-2011 i.e for a period of 152 days without penalty as the delay is not attributable to the contractor in respect of work Road from "Providing BT surface to the road from PuliramannaGudem to Munjuluru" in West Godavari District under PMGSY Ph – VIII-package No.AP VIII 2210.

2. The Engineer-in-Chief, Panchayat Raj, Admn., PMGSY,Hyderabad shall take necessary action accordingly.

3. This Order issues with the concurrence of Finance Department vide their U.O.No.06200/118/11,Expr.(PR&RD) Dt.21.03.2011.

4. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad),
The Superintending Engineer,(PR),West Godavari District.

Copy to:

The OSD to Min.(PR)./ Finance (Expr. PR&RD) Department.
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER.